

KANE

Weekly Update

DATE: 19th of January 2024

MostynCopper



Waypoint 

WORKS COMPLETED THIS WEEK

- Civil Works
 - Final trim of Building A lower ground floor platform (Completed)
 - Detailed excavation to lift pits (Completed)
 - Excavation of tunnel through grandstand area (Building A)
 - Dewatering and civil remedial works post inclement weather (site wide)
 - Commencement of final trim to Building B post completion of piling works to lower ground.
 - Detail excavation to western façade areas of Building A and B
- Electrical Works
 - Carpark 1 North (MSB) Works
 - Trenching works
 - Installation of electrical services conduit & pits and connection into existing services pits
 - Commencement of cable feeding
- Piling Works
 - Building A (Completed)
 - Building B (Completed)
- Commencement of Building A hydraulic services set out works (Lower ground floor)
- Waterproofing contractor has established onsite for lift waterproofing

WORKS PLANNED FIRST WEEK JANUARY 2024

- Civil
 - Installation of subsoil drainage to underside of slab on ground (Building A)
 - Detail excavation for footings, ground beams and slab profiles (Building A)
 - Detailed excavation & batter to lower level storage area (Building B) footings
- Steel fixing
 - Commencement of reinforcement fixing to footings (Building A)
 - Completion of piles to Building B lower ground floor
 - Reinforcement fixing to pad & strip footings (Building B)
- Electrical Services
 - Complete connection and energisation of submain (Building A)
- Hydraulic Services
 - Commencement of inground drainage (Building B)
 - Continuing of inground drainage (Building A)
- Waterproofing
 - Waterproofing membrane to lift pit base (Building B)
- Structures
 - Commencement pour of lift pit base (Building B)

PROGRESS PHOTOS



Building B – Bulk Excavation

PROGRESS PHOTOS



Inclement weather

PROGRESS PHOTOS



**Lift pits ready for waterproofing Building
B**

PROGRESS PHOTOS



Sentiment Basin

PROGRESS PHOTOS



Piling has been completed