

KANE

Weekly Update

DATE: 9th of February 2024

MostynCopper



Waypoint 

WORKS COMPLETED THIS WEEK

- Civil
 - Completion of Bulk and detailed excavation within the pool area.
- Hydraulic Services
 - Continuation of inground drainage (Building B)
- Waterproofing
 - Waterproofing membrane to lift pit walls (Building B)
 - Waterproofing membrane to lift pit walls (Building A)
- Steel fixing
 - Ongoing reinforcement fixing to footings (Building A)
 - Ongoing reinforcement fixing to footings (Building B)
- Structures
 - FRP of lower-level footings south-west Building A
 - FRP of lower-level footings Building B

WORKS PLANNED THIS WEEK

- Building A
 - Excavation of footings required to be on rock.
 - Pour Blinding to footings
 - Lower ground floor
 - Hydraulic Inground Drainage
 - Detailed excavation to footings and beams
 - Waterproofing to lift pit walls
 - Reinforcement fixing to footings
- Building B
 - Installation of Mastatex Blinding
 - Reinforcement to strip and pad footings
 - Pour strip and pad footings
 - Hydraulic Inground within Plant room (Pool Contractor to start)
 - Detailed Excavation for footings, ground beams and slab profiles
 - Formwork to inside shutter to Concrete Upstand Walls

PROGRESS PHOTOS



Building B – Inground drainage works

PROGRESS PHOTOS



Building B – Waterproofing lift pit walls

PROGRESS PHOTOS



Building A- Middle Tunnel Footings poured

PROGRESS PHOTOS



Building A- South Blinding pour

PROGRESS PHOTOS



Building B –West lower footings poured