

KANE

Weekly Update

DATE: 1st of March 2024

MostynCopper



Waypoint 

WORKS COMPLETED THIS WEEK

- Building A
 - Subsoil drainage beneath LG lower slab
 - Detailed excavation to footing, ground beams and slab profile
 - Installation of under-slab waterproof membrane (Lower ground floor slab)
 - Backfilling to lower ground floor
 - Commencement of steel fixing to precast strip footings
- Building B
 - FRP structural footings around the pool structure
 - Completion of waterproofing to the pool structure
 - Commencement of upstand walls around the pool structure
 - Hydraulic inground drainage to north section ground floor
 - FRP of lower storage walls (West Façade)
 - FRP Footings North

WORKS PLANNED NEXT WEEK

- Building A
 - Completion of subsoil drainage beneath LG lower slab
 - Completion of detailed excavation to footing, ground beams and slab profile
 - Pour middle and North in-situ concrete tunnel walls
 - Installation of MastaTex blinding
 - Installation of under-slab waterproof membrane (Lower ground floor slab)
 - Backfilling to lower ground floor
 - Cast in services rough-in
 - Commencement of steel fixing to slab
- Building B
 - FRP surrounding walls of pool structure
 - FRP further walls within lower storage area
 - Steel fixing to structural footings
 - Pool contractor – structural works
 - Installation of MastaTex blinding
 - Commencement of under-slab waterproof membrane (Lower ground floor slab)
 - Hydraulic inground drainage to lower ground floor
 - Waterproofing of lower storage walls
 - Concrete blinding to footings

PROGRESS PHOTOS



Building A – MastaTex Installation

PROGRESS PHOTOS

1 Mar 2024 at 9:03:06 am
311 Stone Mason Dr
Kellyville NSW 2155
Australia
Kellyville Memorial Park



Building B

PROGRESS PHOTOS



Building B – Footings & Inground Drainage

PROGRESS PHOTOS



Building B – Footings & Walls